

ST. PASCHAL BAYLON PARISH

Construction Update

AUGUST 21, 2026

Demolition is complete.
Foundation work begins.

CONSTRUCTION PROGRESS REPORT



Site preparations kept the parish accessible

Temporary facilities supported parish life while crews restored access to the back parking area.



A clean, functional washroom trailer was placed beside the church.



The water-line excavation was patched to reopen the back parking route.

— EARLY AUGUST

Demolition moved steadily from back to front

Crews recycled materials wherever possible as the former hall and meeting-room areas came down.



—
A careful sequence created room for the next phase while diverting reusable material from waste.



The Assumption marked a turning point



Demolition complete

By the celebration of the Feast of the Assumption, the former hall and meeting rooms had been cleared.

The kitchen hall and chapel followed, bringing the demolition phase to a close.

Foundation work is now under way

With demolition complete, crews have moved below grade.

- 01 **Concrete slab removal**
- 02 **Footings and foundation walls exposed**
- 03 **Localized excavation and partial backfill**

This work prepares the site for the new construction footprint.



The new chapel is taking shape on paper

Chapel of Our Lady of the Blessed Sacrament

This exterior rendering shows the destination beyond today's demolition and foundation work.

Computer rendering



HELP US REACH OUR GOAL

Together, we are
building
the future of our
parish.

\$586,587

raised toward our \$1,000,000 goal



59% funded

DONOR RECOGNITION

Sponsor	\$500
Donor	\$1,000
Builder	\$2,500
Benefactor	\$5,000
Founder	\$10,000

Donors at these levels will be recognized
on permanent plaques in the new
building.